



Allison MT Series - Installation Checklist

Oil Cooler Air Lines & Vacuum Lines	
<input type="checkbox"/>	Confirm there are no leaks
<input type="checkbox"/>	Confirm tightness of all connections
<input type="checkbox"/>	Confirm correct routing of all lines
Linkage	
Shift Selector	
<input type="checkbox"/>	Confirm correct adjustment for all positions
<input type="checkbox"/>	Confirm ease of movement
<input type="checkbox"/>	Inspect neutral safety switch - start only in neutral
<input type="checkbox"/>	Ensure shift tower's freedom of operation
Mechanical modulator control	
<input type="checkbox"/>	Confirm correct adjustment - proper shift points
<input type="checkbox"/>	Confirm ease of operation
<input type="checkbox"/>	Confirm correct routing
Parking brake	
<input type="checkbox"/>	Adjust for proper clearance
<input type="checkbox"/>	Adjust for full apply
<input type="checkbox"/>	Confirm full release
Driveline	
<input type="checkbox"/>	Confirm proper indexing of slip and universal joints
<input type="checkbox"/>	Confirm drive shaft angles are within recommendations
<input type="checkbox"/>	Check for excessive backlash
<input type="checkbox"/>	Ensure slip and universal joints are lubricated